

25X1A

SECRET

22 DEC 1965

MEMORANDUM FOR: Chief, NE Division

SUBJECT: [REDACTED]

25X1A

1. The following time elements are critical to the installation of the [REDACTED] buildings at the designated site (if circumstances require that the contractors be cleared, additional time will be needed):

25X1A

PLANNING STAFF	
C	
D/C	<i>[Signature]</i>
REL C/ER.	<i>[Signature]</i>
C/O&L BR.	
ORIG.	<i>[Signature]</i>

Preparation and issuing Requests for Proposals	--	1 - 2 weeks
Contractors' preparation and submission of proposal	--	4 weeks
Review of bids and potential cost analysis	--	1 - 2 weeks
Preparation, review and approval of contract	--	1 - 2 weeks
Building fabrication	--	6 weeks
Shipping time	--	12 weeks

Total: 25 - 26 weeks (or approximately 6 months)

2. The above sequence cannot begin until the project funds are approved and available. The times are minimal and the sequence should have started no later than 15 December to meet the 15 June 1966 deadline for delivery on site which is necessary to allow erection prior to winter weather in October.

3. This matter is brought to your attention at this time to encourage your expeditious action in securing approval of the necessary funds so that procurement action can be initiated.

Signed: [REDACTED]


25X1A

DOC	1	REV DATE	16-2-82	BY	msc.199
ORIG COMP	-	OPI	35	TYPE	01
ORIG CLASS	5	PAGES	2	REV CLASS	5
JUST	22	NEXT REV	20/2	AUTH	HR 70-2

[Signature]
GEORGE E. MELOON
 Director of Logistics

OL 5 7895

SECRET



SECRET

SUBJECT: [REDACTED]

CONCURRENCES:

25X1A

[REDACTED]
A/Chief, Procurement Division, OL

12/21/65
Date

25X1A

[REDACTED]
Chief, RE&CD, OL

12/21/65
Date

25X1A

[REDACTED]
A/Chief, Supply Division, OL

12/21/65
Date

Distribution:

- Orig. & 1 - Addressee
- 1 - DD/S
- 1 - OL/PD
- 1 - OL/RE&CD
- 1 - OL/SD
- 1 - OL/PS
- 1 - OL (Official) ✓
- 1 - D/L Chrono

25X1A

OL/PS/P&B/[REDACTED]:kms/2805(20 Dec 65)

for v. 20 Dec 65

SECRET